Olivine | INSTA CLEAN

Doc ID: EVITA-CLN-RPT-2026-1184
Job: JOB-MNT-7492
Date: 14-Oct-2026

BEFORE & AFTER CLEANING HEALTH REPORT

Asset Restoration & Performance Verification — Cleaned with INSTA 100

AST-PCC-0042

Power Control Center PCC-01

Location: NTPC Hazira Plant, NTPC Hazira India

Score Comparison Card

BEFORE Score
34 / 100 - AT RISK
= Immediate action required

INSTA 100 Clean

AFTER Score
88 / 100 - HEALTHY
= Significant improvement in cleanliness & reliability

6-parameter comparative

	Parameter	Note	Before	After
1.	Dust Contamination	-	High	Minimal / clean
2.	Cable Management	-	Poor	Good
3.	Panel Temperature	Elevated	Elevated	48.2 °C, within ≤55 °C
4.	Voltage Drop	Over 3%	Over 3%	1.1%
5.	Load Utilisation	Not evaluated	-	Normal
6.	Ventilation	-	Poor	Clear, no obstruction



Before: Dusty busbar chamber



After: Pristine cleaned copper busbars

BEFORE & AFTER CLEANING REPORT - SCOPE, BENEFITS & CERTIFICATION

Scope of Work Executed (What was asked for)

1. Clean internal components and remove accumulated dust/debris
2. Secure and clean cable routing
3. Clean cooling and ventilation path
4. Precision online application of INSTA 100 dielectric cleaner

Quantified Plant Benefits (What the clean bought)

Better thermal management **(14.2°C drop)**	Reduced risk of overheating & arc-fault	Longer component lifespan for breakers and relays	Restored dielectric strength **(>100 MΩ)**

Technical Verification Summary

	Pre-clean	Post-clean
Max Hotspot	62.4°C	**48.2°C**
Voltage Drop	3.8%	**1.1%**
Insulation Resistance	4.8 MΩ	**>100 MΩ**

INSTA CLEAN 90-Day Performance Guarantee

Digital Signature:

ELPREMAR
Specialist

Digital Signature:

Plant Maintenance Manager

INSTA CLEAN CERTIFIED WORK DONE